

Annexure C

PROFORMA FOR SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No. प्रि.अ./सायु.स्वा.के./अना./2025/667

Dated: 30/10/2025

It is certified that an inspection team headed by Dr. Ravindra Kumar Motc CHC Badli
G.B.N

(Name of Officers with designation) from Health Department UP PHED

inspected the ST. TERESA SCHOOL PLOT No- HS-3, Sec-3, Gr. Noida West UP

(Name & Address of the school) on 30/10/2025 (date of inspection) and on the basis of

Water Test Report (Attached) bearing no. UP7N/2025-26/B/078 dated 30/10/2025

of Water testing Laboratory Ghaziabad (PHED Lab) certified that the

ST. TERESA SCHOOL PLOT No- HS-3, Sec-3 (Name of school) has safe drinking water
Gr Noida West UP

facilities for the students and members of staff of the institution. School is also maintains the

hygienic sanitation condition in the school building & the campus as per norms prescribed by the

Central/ State/ U.T. Govt.

This certificate is valid till one year

Signature with Seal

Name


Designation

Name & Address of the Office / Department : CHC Badli

To

ST. TERESA SCHOOL PLOT No- HS-3, Sec-3,
Gr. Noida West UP

(Name & Address of the Institution)



Note: The certificate is to be issued by authorized officer / PHED Lab / local bodies

Principal
St. Teresa School
HS-03, Sector-3
Greater Noida (U.P.)

Manager
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)



**OFFICE OF THE EXECUTIVE ENGINEER GANGA JAL PROJECT UNIT,
U.P. JAL NIGAM (URBAN) 120 MLD W.T.P. LABORATORY,
PRATAP VIHAR, GHAZIABAD-201009**

Letter No. 1774 /

4825

/ 168

Dated 30/10/2025

To

Principal
ST Teresa School
Plot No. – HS- 3, Sector- 03
Greater Noida, West (U.P.)

Sub :- Physical and Chemical analysis of water sample

Dear Sir


The water analysis report for the water sample (01 No.) sent along with your letter No. STS / 2025-26 / 01 Dated 29.10.2025 the physical and chemical analysis report is enclosed with this letter.

Drinking Water Sample From ST Teresa School
Plot No. – HS-3, Sector- 03
Greater Noida, West (U.P.)

:- 1 No.

Total :- 1 No.

Enclosers : As Above.


Executive Engineer


Principal
St. Teresa School
HS-03, Sector-03
Greater Noida


Manager
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)

	WATER TESTING LABORATORY 120 MLD, WATER TREATMENT PLANT, GANGA JAL PROJECT, PRATAP VIHAR, GHAZIABAD- 201009	 TC-15179
	TEST REPORT	

Lab Address	120 MLD Water Treatment Plant, Ganga Jal Project, Pratap Vihar, Ghaziabad				
Customer Name and Address	Principal ST Teresa School Plot NO.- HS-3 Sector - 03 Greater Noida, West (U. P.)		Lab Temperature During Testing	24.3°C	
Test Report No.	UPJN/2025-26/B/078		Test Start Date:	29.10.2025	
Sample Description	Drinking Water Sample from ST Teresa School Plot NO.- HS-3 Sector- 03 Greater Noida, West (U.P.)		Test Completion Date	30.10.2025	
Specification	IS 10500:2012 Amendment No. 2				
Sample Packaging Details	Sample Sealed (02 Litres)		Issued Date	30.10.2025	
Environment conditions at Lab During Testing	25°C $\pm$ 3°C		Sample code	UPJN/2025-26/B/078	
Sr No	Test Parameters / Unit	Test Result	Requirement as Per IS 10500:2012		Test Method
			Acceptable Limit	Permissible Limit	
1	pH	7.04	6.50 - 8.50	No Relaxation	IS: 3025 Pt-11:2022
2	Turbidity (NTU)	0.27	1.0	5.0	IS: 3025 Pt-10:2024
3	Total Hardness (as CaCO3) mg/l	136.00	200	600	IS: 3025 Pt-21:2023
4	Calcium (as Ca) mg/l	25.650	75	200	IS: 3025 Pt-40:2024
5	Magnesium (as Mg) mg/l	17.46	30	100	IS: 3025 Pt-46:2023
6	Chloride (as Cl) mg/l	13.99	250	1000	IS: 3025 Pt-32:2019
7	Total Dissolved Solids, mg/l	196.00	500	2000	IS: 3025 Pt-16:2023
8	Total Solids, mg/l	218.00	--	--	IS: 3025 Pt-15:2009
9	Conductivity, μ S/cm	326.00	--	--	IS:3025, Pt-14:2019

DECLARATION:

- This test report refers to items submitted for testing only.
- This test report shall not be re-produced except in full unless written permission for the publication of an approved abstract has been obtained from WTL.
- The test results reported in this report are valid at the time and under the stated conditions of testing
- Sampling is not done by WTL, Sample is provided by the customer.

--- End of Report---

Reviewed By:

HS

Name: Hari Sharan

Designation: Chemist

Doc.. NO. WTL /F/TR/01, Rev-00

Authorized Signatory

Atmm

Name: Kishan Singh Adhikari

Designation: Technical Head

Page-1 of 1

Qaid
Manager
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)

Kaika
Principal
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)



120 MLD WATER TREATMENT PLANT LAB U.P. JAL NIGAM, GHAZIABAD

TRNo. 002217

Letter No.- 1774

Testing

168

Dated : 30/10/2025

DRINKING WATER ANALYSIS REPORT

Sample Sealed : Yes
Name of person Collected Sample : Sh. Yatish Kumar
Date & Time of Sample Collection : 29.10.2025
Particulars/Source of Sample : Drinking Water Sample from ST Teresa School
Plot NO.- HS-3 Sector- 03
Greater Noida, West (U.P.)
Date of receipt of sample at Lab : 29.10.2025
Sender Ref. No. : STS / 2025-26 / 01 Dated 29.10.2025
By Principal
ST Teresa School Plot No. - HS- 3, Sector- 03
Greater Noida, West (U.P.)

Laboratory analysis Ref. No. : PC-3959 Date: 30.10.2025

Test Results: Physico-Chemical Characteristics As per IS 10500 : 2012 as Amendment

No. 2

Sl.No.	Characteristic	Expressed as	Analysed result	Acceptable limit	Permissible limit
1	2	3	4	5	6
1	Sulphate (as SO ₄)	mg/l	16.00	200	400
2	Fluoride (as F)	mg/l	0.26	1.0	1.5
3	Nitrate (as NO ₃)	mg/l	3.40	45	No relaxation
4	Iron (as Fe)	mg/l	BDL	1.0	No relaxation
5	Residual Chlorine	mg/l	Nil	0.2	1.0

- Note :- (i) Figures in Col-5 are the limits up to which drinking water is acceptable to the consumers.
(ii) Figures in excess of Col-6 render the water not acceptable, but still may be tolerated (up to the limit indicated in the Col-6) in the absence of alternative and better source.
(iii) The water sample is not collected by us.
(iv) BDL- Below Detection Limit.

COUNTER SIGNED BY

J. E.
30/10/2025

A.E.

Executive Engineer

Manager
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)

Test Conducted By

(For M/S Pooja Construction Co.)

Principal
St. Teresa School
HS-03, Sector-03,
Greater Noida (U.P.)

Office of The Project Manager, Ganga Jal Project Unit
U.P. Jal Nigam, Pratap Vihar, Ghaziabad

Telefax - 120-2746494, Ph.: 7599201512, E-mail : pmgangajalgb@yahoo.com